GOVERNMENT OF NCT OF DELHI PUBLIC WORKS DEPARTMENT 5TH LEVEL "B" WING DELHI SECRETARIAT: NEW DELHI

F.No.(106)/PWD-II/VSQ/Un-Starred(33)/2021/12151-52

Date: 31/12/11

To

The Dy. Secretary, Question Branch, Delhi Legislative Assembly, Question Branch, Old Secretariat, New Delhi- 110054.

Sub: - Reply of Legislative Assembly (Un-Starred) Question No. 33 raised by Sh. Vishesh Ravi, Hon'ble MLA during winter session 2021 due for 03/01/2022.

Sir,

Kindly refer to your letter No. F. 11(B-1) VI/2020-25/VSS/Question Branch/0216 dated 24/12/2021 on the subject cited above. In this regard, please find enclosed herewith 100 copies of reply of VidhanSabha Question as mentioned above for necessary action at your end. Further, the copy of the same has also been sent through e-mail.

Yours faithfully,

Encl: As above

Dy. Secretary (PWD/VS)/L.O. 011-23392589

F.No.(106)/PWD-II/VSQ/Un-Starred(33)/2021/12151-52

Date: 31/12/21

Copy for information to:-

1. OSD to Hon'ble Minister (PWD)

Dy. Secretary (PWD/VS)/L.O. 011-23392589



विभाग का नाम :- लोक निर्माण विभाग, दिल्ली सरकार विभाग का पता :- 5वॉ तल, बी-विंग, दिल्ली सचिवालय, इन्द्रप्रस्थ संपदा, नई दिल्ली-110002.

अतारांकित प्रश्न संख्याः 33

दिनांकः 03.01.2022

प्रश्नकर्ता का नामः श्री विशेष रवि

क्या लोक निर्माण विभाग मंत्री यह बताने की कृपा करेगें किः

क्र.स.	प्रश्न	उत्तर
ख	मेरे द्वारा लोक निर्माण विभाग को लिखे गए पत्र संख्या 116217 / 29-10-20, 119590 / 13-07-21, 120339 / 18-10-21, आर्या नगर में साइन बोर्ड लगाने के संबंध में, गुरू रिवदास मार्ग फुटपाथ के पुर्निनर्माण, रोड़ नं0-3 के नवनिर्माण तथा गफ्फार मार्किट में तारों को बदले जाने के संदर्भ में क्या कार्रवाई की गई है; और	• आर्या नगर में साइनबोर्ड लगाने के लिए निर्देश दे दिए गए हैं व यह कार्य जल्दी हो जाएगा। • रोड़ नं0–3 का सुदृढ़ीकरण का कार्य टेस्टिंग के उपरान्त, वित्तीय वर्ष 2022–23 में प्रस्तावित है। • गुरू रविदास मार्ग फुटपाथ UTTIPEC के द्वारा approved करोल बाग के Pedestrain Scheme के अंतर्गत है। स्थानीय रूकावटों के कारण कार्य में किटिनाई हो रही है। इस कारण कार्य धीरे हो रहा है। • गफ्फार मार्केट में तारों को बदलने के लिए BSES के अधिकारियों ने निरिक्षण किया है व आगे की कार्यवाही कर रहे हैं। • पत्र संव 116217 दिनांक 29.10.2020 – सराय रोहिल्ला स्टेशन के निकट New Rohtak Road पर FOB के लिए स्थल निरिक्षण किया गया है और यह Feasible नहीं पाई गई है। • पत्र संव 11950 दिनांक 13.07.2021– इस कार्य को UTTIPEC द्वारा स्वीकृत Pedestrian Scheme के अनुसार किया जा रहा है। कार्यपालक अभियंता, एस0आर०डीव मंडल–2 कार्यालय के पत्र संव 24(15)/शावपुनवपरिवमं–2/लोवनिविव/ 1578 दिनांक 25.09. 2021 के माध्यम से विस्तृत जानकारी माननीय विधायक जी को दी जा चुकी है (प्रतिलिपि संलग्न) पत्र संव 120339 दिनांक 18.10.2021 गुरू रविदास मार्य

यह उत्तर माननीय मंत्री, लोक निर्माण विभाग की स्वीकृति से जारी किया गया है।

लिय कार्यपालक अभियंता हजहाँनाबाद पुनर्विकास परियोजना मण्डल -11 तोक निर्मं विभाग, पश्चिमी तट, लोक नायक सेतु आई पी इस्टेट,नई दिल्ली-110002, द्राभाव: 011-21400596, 011-21400597



OFFICE OF THE EXECUTIVE ENGINEER SHAHANJAHANABAD RE-DEVELOPMENT PROJECT DIVISION-II, PWD WESTERN BANK, LOK NAYAK SETU. I.P. ESTATE, NEW DELHI - 110002, TEL.: 011-21400596, 011-21400597 Email: eepwddelhisrd2@gmail.com

दिनांकः 25-09-2021

संख्याः 24(15)/शा.प्न.परि.म.-॥/लो.नि.वि./

To.

Shri Vishesh Ravi II. Hon'ble MLA. Karol Bagh, AC-23. 1-16/542, Military Road, Bapa Nagar, Karol Bagh, New Dlehi-110005.

Sub:- Regarding putting immediate hold on activities under UTTIPEC Project in AC-23, Karol Bagh and resuming the same after ensuring compliance of chronological activities as designated in the UTTIPEC Project.

Ref .:- Your office letter No. 119590/13/7/2021 dt. 13.07.2021

महोदय.

With regard to the your above cited letter on aforesaid subject the details of footpath up gradation work on various roads of Karol Bagh are detailed below. The Traffic management & Heritage conservation plan of Karol Bagh zone was approved in the 22nd UTTIPEC Governing body with file no. F6 [119]/09/UTTIPEC. date of uploading on website 16/01/2015. The UTTIPEC Governing body approved the parking and traffic circulation system around the purposed Ajmal Khan pedestrian/ non motorised street. As per approved UTTIPEC plan parking capacity is to be increased by MCD and Delhi Traffic Police will implement one way traffic circulation on different roads of Karol Bagh. The high power committee on traffic management in Delhi of MHA appointed knowledge Partner to Sh. Anuj Malhotra and Ms Paromita Ray vide order no. 14014/49/2018-UTP.

To implement the pedestrian plan of Ajmal Khan Road and surrounding roads of Karol Bagh, the Commissioner of North DMC had written a letter to Principle Chief Engineer, PWD vide no. D-309/CMR/NDMC/CC/2019 Dated 06/08/20219 to upgrade the footpath of different roads of Karol Bagh. Further a meeting was held between Engineer in Chief, PWD, the Commissioner North DMC, DCP Traffic Police in August 2019 to discuss the above issue of Karol Bagh and decided that PWD will upgrade the footpath at different roads of Karol Bagh. As per drawing issued by the Knowledge Partner of MHA. As per above letter of the Commissioner North DMC total 16 different roads of Karol Bagh to be upgraded including Ajmal Khan Road. Out of total 16 roads, the some portion of 12 nos, roads are under the jurisdiction of PWD division SWR1 and the footpath work on that portion has not started in division SWR1. As per drawing each road except Ajmal Khan Road has provision for parallel parking space of width 2 mtrs on both side between carriage way and footpath.

The estimate for the above work was prepared as per drawing of Knowledge Partner of MHA and A/A & E/S received. Further the tender where called by compiling the A/A & E/S of the other resurfacing work of Division Office and work awarded to agency M/s M.C. Construction Co. The above work is in progress on different roads as per drawing of Knowledge Partner of MHA. The status of running work on different roads are details mentioned below:-

as per c	details mentioned below	1\$7°	Details of Foot	path Work	
S.No.	Name of Road	Footpath on all locations except near road junction and gali	Footpath work near Gali Cut including making ramp	Footpath work near road Junction including making ramp.	Finishing of parking zone /Berm portion.
		cut	Under progress	Under progress	completed
1	Abdul Rehman Road	Completed	La Contract of the Contract of	Under progress	completed
7	S.K. Dass Road	Completed	Under progress	Total American	Under progress
4	Gurudwara Road	Completed	Under progress	Tre deservance	
4		Completed	Under progress	1 1 1	The same of the sa
5	SaraswatiMarg Vishnu MandirMarg	Completed	Under progress	Under progress	

का पता :_ हमाँ तम भी मिंग निन्नी मचिवालय.

7	Ganga MandirMarg	Completed except the portion between PyareLal Road to DB Gupta Road (80 mtrs) work stopped by Hon'ble MLA	Under progress	Under progress	Under progress Yet to be started	
8	Guru Ravi Das Marg	Completed	Under progress	Under progress	Yet to be started	
9	PyareLal Road	Completed	Under progress	Under progress	Yet to be started	
10	Hardayan Singh Road	Completed except the portion between Gurudwara Road to Faiz Road (440 mtrs) due to work stopped by Hon'ble MLA	Under progress	Under progress		
11	AryaSamaj Road	Completed except portion between Ganga Mandir to Guru Ravidas (130 mtrs) (RHS) due to work stopped by Hon'ble MLA	Under progress	Under progress		
12	Padam Singh Road	Completed	Under progress	Under progres		
13	ElahiBux Road	Completed	Under progress		s Under progress	
14	Tank Road	Work yet to be started.				
15	Carrier & aparticina de la completa de constitue de la Copie de la					
16		Combined estimate of complete road length has been sent to competent authority by Division SWR-1 for getting A/A & E/S				

Therefore, it is not possible to stop footpath work on roads which are already under progress. However, footpath works has been stopped on roads where it was not started as directed by your goodself namely on Faiz road and Tank road. This is for your kind consideration please.

भवदीय

शाहजहाँनाबाद पुनर्विकास परियोजना मण्डल -।। पश्चिमी तट लोक नायक सेतु आई पी इस्टेट

दिल्ली-110002.

Not in original

Copy to :-

1. The Superintending Engineer, Project Circle, Western Bank, Lok Nayak Setu, I.P. Estate, New Delhi for information & further direction please. 2. The Assistant Engineer-III of SRD project Division-II, Plot No. 6 for information & necessary action.

कार्यपालक अभियंता

शाहजहाँनाबाद पुनर्विकास परियोजना मण्डल -।।

ON