

कार्यालय मुख्य अभियन्ता
सिंचाई एवं बाढ़ नियंत्रण विभाग
दिल्ली सरकार
एल.एम.बंध कार्यालय परिसर, शास्त्री नगर, दिल्ली -110031

Office copy

सं. : सी.ई.एफ./एस.एस.डब्ल्यू./वि.स.सत्र/2023/ 9479-82

दिनांक: 13/12/23

सेवा में,

उप/सचिव (प्रश्न शाखा)
दिल्ली विधान सभा सचिवालय,
पुराना सचिवालय, दिल्ली-54

विषय:- विधान सभा अतारांकित प्रश्न संख्या 08 दिनांक 15.12.2023 के संबंध में ।

महोदय,

कृपया आपके कार्यालय के ई-मेल दिनांक 05.12.2023 का अवलोकन करें जिसके साथ उपरोक्त अतारांकित प्रश्न संख्या 08 सिंचाई एवं बाढ़ नियंत्रण विभाग को भेजा गया है । इस संबंध में सिंचाई एवं बाढ़ नियंत्रण विभाग के उत्तर की 100 प्रतियां सूचनार्थ हेतु संलग्न है

यह उत्तर माननीय मंत्री (सि. एवं बा. नि.) से मिली स्वीकृति अनुसार भेजा जाता है ।

संलग्न: उपरोक्त ।

भवदीय,

(शिव कुमार)

कार्य सर्वेक्षक/नोडल अधिकारी

सं. : सी.ई.एफ./एस.एस.डब्ल्यू./वि.स.सत्र/2023/9479-82

13/12/23

प्रतिलिपि:-

1. सिंचाई एवं बाढ़ नियंत्रण मंत्री के सचिव, राष्ट्रीय राजधानी क्षेत्र, दिल्ली सरकार, दिल्ली सचिवालय, नई दिल्ली-2 को प्रश्न के उत्तर की प्रतिलिपि सहित सूचनार्थ प्रेषित ।
2. प्रधान सचिव, सिंचाई एवं बाढ़ नियंत्रण विभाग, दिल्ली सरकार, 5/9, अण्डर हिल रोड, दिल्ली -110054 को प्रश्न के उत्तर की प्रतिलिपि सहित सूचनार्थ प्रेषित ।
3. निदेशक, सूचना एवं प्रसारण निदेशालय, पुराना सचिवालय, दिल्ली-54 को प्रश्न के उत्तर की प्रतिलिपि सहित सूचनार्थ प्रेषित ।

शिव कुमार

(शिव कुमार)

कार्य सर्वेक्षक/नोडल अधिकारी

कार्यालय मुख्य अभियन्ता
सिंचाई एवं बाढ़ नियंत्रण विभाग
दिल्ली सरकार
एल.एम.बंध कार्यालय परिसर, शास्त्री नगर, दिल्ली ।

अतारांकित प्रश्न संख्या : 08

सिंचाई एवं बाढ़ नियंत्रण

दिनांक : 22-03-2023

प्रश्नकर्ता का नाम : श्री अभय वर्मा

क्या माननीय सिंचाई एवं बाढ़ नियंत्रण मंत्री यह बताने की कृपा करेंगे कि:-

क्र.स.	प्रश्न	उत्तर
(क)	लक्ष्मीनगर विधानसभा में वर्ष 2020,2021,2022 एवं 2023 इन विगत 4 वर्षों में अनाधिकृत कॉलोनी के बजट से सिंचाई एवं बाढ़ नियंत्रण विभाग जोन-1 के सिविल खंड-3 के द्वारा लक्ष्मी नगर विधान सभा-58 में कितने कार्य पूरे किये जा चुके हैं और कितने कार्य चल रहे हैं और कितने कार्यों का बजट आना बाकी है, प्रत्येक कार्य अनुसार इसमें खर्च होने वाले कुल बजट, कार्य कब से शुरू हुआ और कब समाप्त हुआ और कुल कितनी लंबी सड़क बनायी गयी या बनाई जायेगी, की विस्तृत जानकारी दी जाये,	कार्य अनुसार सूची 'क' में संलग्न है।
(ख)	अब तक अनाधिकृत कॉलोनी का बजट मिलने के बाद सिंचाई एवं बाढ़ नियंत्रण विभाग जोन-1 के सिविल खंड-3 के कितने कार्यों का टेंडर नहीं हो पाया, विस्तृत जानकारी दी जाये ;	किसी भी कार्य का टेंडर बजट न मिलने के कारण लंबित नहीं है।
(ग)	वर्ष 2023-2024 में अनाधिकृत कॉलोनी के लिये लक्ष्मी नगर विधान सभा-58, पटपड़गंज विधान सभा-57, कौंडली विधान सभा-56 व त्रिलोकपुरी विधान सभा-55,को कुल कितना बजट और किस कार्य के लिये आबंटित किया गया हैं, विस्तृत जानकारी दें,	विधानसभा अनुसार सभी अनाधिकृत कॉलोनियों के विकास कार्यों की विस्तृति जानकारी सूची 'ख' में संलग्न है।
(घ)	क्या गणेश नगर कॉम्प्लेक्स अक्षर धाम के सामने यातायात के लिये शाहदरा लिंक ड्रेन के उपर पुलिया की चौड़ाई बढ़ाने का कोई प्रस्ताव विचाराधीन है;	नहीं, कोई प्रस्ताव विचाराधीन नहीं है।
(ङ)	यदि हाँ, तो कब तक यह कार्य किया जा सकेगा एवं उस पर कितना खर्च आयेगा, विस्तृत जानकारी दें; और	उपरोक्त
(च)	वर्तमान में सिंचाई एवं बाढ़ नियंत्रण विभाग जोन-1 के सिविल खंड-3 द्वारा लक्ष्मी नगर विधान सभा-58 में कितने कार्य चल रहे हैं और कब तक पूरे कर लिये जायेंगे?	सूची 'ग' संलग्न में

शिव कुमार
(शिव कुमार)
नोडल अधिकारी/कार्यसर्वेक्षक
कार्यालय मुख्य अभियन्ता
सिंचाई एवं बाढ़ नियंत्रण विभाग
रा.रा. क्षेत्र दिल्ली सरकार

Year	S.No	Name of Work	Regd No.	A/A & E/S amount (Rs in lakh)	Date of A/A & E/S	Date of Award	Name of Agency	Awarded Amount (Rs in lakh)	S.D.O.S	S.D.O.C	Physical Progress	Expenditure (Rs. in Lakh)	Total length of road to be constructed (in Meters)	Length of road constructed (in meters)	Balanced road to be constructed (in meters)	Remarks
2019-2020	1	Improvement of side drains & street pavement in Harjan Basti . School Block, Shakapur Unauthorised Colony Regd No. 191 in Laxmi Nagar Assembly Constituency -58, MLAD FUND	191	13.00	13.07.19			9.00				7.65	170	170	0	Work completed in March 20.
2019-20	2	Improvement of side drains & street pavement in Sena Sadan, Mandhalli Fazalpur in AC-58 Laxmi Nagar Assembly Constituency. (Regd.No.1583)	1583	42.07	22.10.19		M/S City Housing Construction	27.44	16.12.19	15.04.20	28%	14.04	845	845	0	Work foreclosed on 08.09.21
	3	Improvement of side drains & street pavement in Sena Sadan, Mandhalli Fazalpur in AC-58 Laxmi Nagar Assembly Constituency (Balance Work). (Regd.No.1583)	1583				M/S Arshul Builders	15.27	07.12.21	06.03.22	100%	16.53				Work completed in August 22.
2019-2020	4	Improvement of side drains & street pavement in A-Block Mandhalli Fazalpur in AC-58 Laxmi Nagar Assembly Constituency. (Regd.No.1597)	1597	95.03	22.10.19		M/S Suresh Chandra Infracon Ltd.	59.66	1.1.20	30.04.20	100%	68.74	1640	1640	0	Work completed, on march 23.
2019-2020	5	Improvement of street no. 1, 1A, 2, 3, 4 & 5, Krishna Pur Mandhalli Fazalpur in AC-58 Laxmi Nagar Assembly Constituency. (Regd.No.1571)	1571	76.38	22.10.19		M/S Raj Construction.	49.35	27.11.19	26.03.20	100%	50.97%	790	790	0	Work completed in march 23
2021-22	6	Improvement of street pavement in Nehru Enclave Part 1 & 2 School Block, Shakurpur in Laxmi Nagar Assembly Constituency (Regd. No. 130).	130	165.00	08.03.22		M/S H.S. Builders	79.81	04.05.22	30.10.22	100%	54.86	1740	1740	0	Work completed in August 23, Final bill yet to be paid.
2021-22	7	Improvement of streets Shakapur School Block unauthorised colony in AC-58 Laxmi Nagar Constituency (Regd. No. 824)	824	18.08	16.03.22		M/S Utkam Construction.	9.84	04.05.22	02.07.22	100%	9.47	154	154	0	Work completed.

[Signature]

[Signature]

2021-22	8	Improvement of streets Leftout Portion of Lalita Park (Laxmi Nagar) unauthorised colony in AC-58 Laxmi Nagar Constituency (Regd. No. 427).	427	79.64	16.03.22	M/s. Urtam Construction.	43.64	04.05.22	03.11.2022	100%	37.45	700	700	0.00	Work completed.
2021-22	9	Demolishing and Re-construction of Street pavement of Laxmi Nagar J & K Extn. Delhi 92, Regd.No. 23 (LOP) Unauthorised Colony in AC-58 Laxmi Nagar Constituency.	23 LOP	58.6	03.08.22	M/s P.R. Construction.	34.46	29.01.23	27.07.23	100%	36.89	480	480	0	Work completed in April 23
2021-22	10	Development of side drains pavement in remaining street of A-Block Mandwail Fazalpur in AC-58 Laxmi Nagar Assembly Constituency (Regd.No.1597).	1597	95.71	03.08.22	M/s Anshul Builders	56.58	30.12.22	27.06.23	100%	38.95	850	850	0	Work completed in August 23, Final Bill yet to be paid.
2022-23	11	Demolishing and Re-construction of Street pavement of Ganesh Nagar - II Extension, Leftout pocket Shakarpur Complex, Regd. No. 522, Unauthorised Colony in Laxmi Nagar Assembly Constituency AC-58.	522	48.05	18.08.22	M/s Sandeep Mangal	29.95	30.12.22	27.06.23	70%	0	420	290	130	Work is held up Due to DIB
2022-23	12	Improvement of street pavement in S-Block Pandav Nagar in AC-58 Laxmi Nagar Assembly Constituency (Regd.No.75).	75	242.00	27.09.22	M/s Raj Construction.	108.10	22.06.23	18.12.23	20%	0	2300	450	1850	Work stopped due to imposition of GRAP
2022-23	13	Demolishing and Re-construction of Street pavement of Krishna Kunj Laxmi Nagar Unauthorised Colony (part-II) (Regd.No.1561) AC-58 Laxmi Nagar Constituency.	1561	171.60	29.09.22	M/s Raj Construction.	87.04	23.6.23	19.12.23	15%	0	1940	400	1540	Work stopped due to imposition of GRAP

अलग 'ख'

Assembly Constituency	S.No	Name of Work	Regd No.	A/A & E/S Amount (Rs in lakh)	Date of A/A & E/S	Date of Award	Name of Agency	Awarded Amount (Rs in lakh)	S.D.O.S	S.D.O.C	Physical Progress	Expenditure (Rs. In Lakh)	Remarks
AC-58-Laxmi Nagar	1	Improvement of steet no. 1 , 1A , 2 ,3 ,4 & 5 krishna Puri Mandwali Fazalpur in AC-58 Laxmi Nagar Assembly Constituency.(Regd.No.1571)	1571	76.38	22.10.19	25.11.29	M/s Raj Construction.	49.35	27.11.19	26.03.20	100%	50.97	Work completed in march 23
AC-58-Laxmi Nagar	2	Improvement of street pavement in Nehru Enclave Part 1 & 2 School Block, Shakurpur in Laxmi Nagar Assemby Constituency (Regd.	130	165.00	08.03.22	27.04.22	M/s H.S. Builders	79.81	04.05.22	30.10.22	100%	54.86	Work completed in August 23, Final bill yet to be paid.
AC-58-Laxmi Nagar	3	Improvement of streets Leftout Portion of Lalita Park (Laxmi Nagar) unauthorised colony in AC-58 Laxmi Nagar Constituency (Regd. No. 427).	427	79.64	16.03.22	27.04.22	M/s Uttam Construction.	43.64	04.05.22	03.11.2022	100%	37.45	Work completed.
AC-58-Laxmi Nagar	4	Demolishing and Re-construction of Street pavement of Laxmi Nagar J & K Extn. Delhi 92, Regd.No. 23 (LOP) Unauthorised Colony in AC-58 Laxmi Nagar Constituency.	23 LOP	58.6	03.08.22	10.02.23	M/s P.R. Construction.	34.46	29.01.23	27.07.23	100%	36.89	Work completed in April 23



AC-58-Laxmi Nagar	5	Development of side drains pavement in remaining street of A-Block Mandwali Fazalpur in AC-58 Laxmi Nagar Assembly Constituency (Regd.No.1597).	1597	95.71	03.08.22	19.12.22	M/s Anshul Builders	56.58	30.12.22	27.06.23	100%	38.95	Work completed in August 23, Final bill yet to be paid.
AC-58-Laxmi Nagar	6	Demolishing and Re-construction of Street pavement of Ganesh Nagar - II Extension, Leftout pocket Shakarpur Complex, Regd. No. 522 , Unauthorised Colony in Laxmi Nagar Assembly Constituency AC-58.	522	48.05	18.08.22	19.12.22	M/s Sandeep Mangal	29.95	30.12.22	27.06.23	70%	0	Work is held up Due to DJB
AC-58-Laxmi Nagar	7	Improvement of street pavement in S- Block Pandav Nagar in AC-58 Laxmi Nagar Assemby Constituency (Regd.No.75) .	75	242.00	27.09.22	15.06.23	M/s Raj Construction.	108.10	22.06.23	18.12.23	20%	0	Work stopped due to imposition of GRAP
AC-58-Laxmi Nagar	8	Demolishing and Re-construction of Street pavement of Krishna Kunj Laxmi Nagar Unauthorised Colony (part-I) (Regd.No.1561) AC-58 Laxmi Nagar Constituency.	1561	171.60	29.09.22	23.06.23	M/s Raj Construction.	87.04	23.6.23	19.12.23	15%	0	Work stopped due to imposition of GRAP
AC-57 Patparganj	NIL												

AC-56 Kondli	9	Construction of Road & SW Drain at Gharoli Extn. B- Block, Rajbir Colony, Delhi - 110096, AC-56 Kondli, (Regd. No.	1476	376.77	17.10.18	17.01.19	M/s Gopal Construction Company	206.52	25.0.19	24.1.20	100%		Work Completed
AC-56 Kondli	10	Improvement of internal Streets of C - Block Gharoli Unauthorised Colony (Regd. - 984) in Kondli Assembly Constituency (AC-56).	984	223.46	28.01.22	11.03.22	M/s Uttam Construction	138.26	17.03.22	13.9.22	100%		Work Completed in May 23
AC-56 Kondli	11	Development of Street pavement of Dallupura Extended Abadi, New Ashok Nagar, Part 3, Regd. No. 348 Unauthorised Colony in Kondli Assembly Constituency AC-56.	348	425.42	03.01.23	29.06.23	M/s Aarushi Enterprises	186.43	29.6.23	25.12.23	45%		Work is in progress
AC-56 Kondli	12	Development of Street pavement of A-Block Gharauli Extn. Harijan Basti, Delhi - 96, Unauthorised Colony (Regd. - 546) in Kondli Assembly Constituency (AC-56).	546	85.26	21.2.23	06.06.23	M/s Aarushi Enterprises	39.47	11.6.23	07.12.23	100%		Work Completed in Nov 23
AC-56 Kondli	13	Development of Street pavement of Village Kondli, Delhi-96, (Regd. No. 35 - ELD), Unauthorised Colony in Kondli Assembly Constituency AC-56.	35 ELD	242.93	21.2.23	02.09.23	M/s Rahul Construction	116.03	6.9.23	3.3.24	30%		Work is in progress
AC-55	14	Construction of Road & SW Drain at Village Chilla Saroda in Ac- 55, Trilokpuri. (Regd. No. 1171).					M/s Tubya Construction	137.13	24.6.19	23.9.2	35%	28.32	work rescined on 10.9.21

AC-55	15	Construction of Road & SW Drain at Village Chilla Saroda in Ac- 55, Trilokpuri. (Regd. No. 1171). Balance Work	1171	354.66	25.1.19	24.03.22	M/s Anshul Builders	120.05	31.03.22	30.3.23	100%	159.78	work completed in mardch 23
AC-55	16	Improvement of Street Pavements of E & ED (D &E) Block of New Ashok Nagar (Regd. No. 878) at Village Chilla Saroda Bangar in Unauthorised Colony in Trilokpuri Assembly Constituency AC - 55.	878	263.77	18.8.22	30.06.23	M/s Raj Construction	134.73	29.6.23	25.12.23	30%	1.22	Work stopped due to imposition of GRAP
AC-55	17	Demolishing and Re-construction of street pavement of New Ashok Nagar Block- A Chilla Saroda Bander Unauthorised Colony (Regd.No. 636) in AC-55 Trilokpuri.	636	95.98	3.8.22	10.02.23	M/s P. R. Construction	56.33	29.1.23	27.7.23	100%	62.19	work comopleted in Aug 23
AC-55	18	Demolishing and Re-construction in New Ashok Nagar, Block- B 1, Delhi -96, (Regd.No. 452) Unauthorised Colony AC-55 Trilokpuri.	452	122.68	05.08.22	24.06.23	M/s Raj Construction	63.04	29.6.23	25.12.23	30%	0	Work stopped due to imposition of GRAP
AC-55	19	Demolising and Re-construction of street pavement of New Ashok Nagar, Block-B, Regd. No. 422 (Part - 2) Unauthorised Colony in Trilokpuri Assembly Constituency AC-55.	422	152.67	18.8.22	24.06.23	M/s Raj Construction	63.04	29.6.23	25.12.23	30%	0.24	Work stopped due to imposition of GRAP

AC-55	20	Demolishing and Re-construction of Street pavement of New Ashok Nagar, Block C-I, Regd. No. 1048 Unauthorised Colony in Trilokpuri Assembly Constituency AC-55.	1048	93.73	3.8.022	19.12.22	M/s Anshul Builders	57.77	30.12.22	27.6.23	100%	73.47	work completed in may 23
AC-55	21	Demolishing and Re-construction of Street pavement of New Ashok Nagar, Block C-II, Regd. No. 988 Unauthorised Colony in Trilokpuri Assembly Constituency AC-55.	988	188.83	05.8.22	24.06.23	M/s Aarushi Enterprises	98.59	29.6.23	25.12.23	100%	42.39	work completed in Nov 23
AC-55	22	Development of Street pavement of Kotla Village Extn. Delhi 91 (Regd. No. 115 - ELD), Unauthorised Colony in Trilokpuri Assembly Constituency AC-55.	115 ELD	8.84	21.2.23	18.08.23	M/s A.K Construction Co.	4.78	24.5.23	19.11.23	100%	0	work completed in Nov 23

M. Manoj

अलग 'ग'

Head of Account	S.No	Name of Work	Regd No.	A/A & E/S Amount (Rs in lakh)	Date of A/A & E/S	Date of Award	Name of Agency	Awarded Amount (Rs in lakh)	S.D.O.S	S.D.O.C	Physical Progress	Expenditure (Rs. In Lakh)	Remarks
uc	1	Demolishing and Re-construction of Street pavement of Ganesh Nagar - II Extension, Leftout pocket Shakarpur Complex, Regd. No. 522 , Unauthorised Colony in Laxmi Nagar Assembly Constituency AC-58.	522	48.05	18.8.22		M/s Sandeep Mangal	29.95	30.12.22	27.6.23	70%	0	work is held up due to DJB
uc	2	Improvement of street pavement in S- Block Pandav Nagar in AC-58 Laxmi Nagar Assembly Constituency (Regd.No.75) .	75	242	27.9.22		M/s Raj Construction	108.1	22.6.23	18.12.23	20%	0	work stopped due to imposition of GRAP
uc	3	Demolishing and Re-construction of Street pavement of Krishna Kunj Laxmi Nagar Unauthorised Colony (part-I) (Regd.No.1561) AC-58 Laxmi Nagar Constituency.	1561	171.60	29.9.22		M/s Raj Construction	87.04	23.6.23	19.12.23	15%	0.00	work stopped due to imposition of GRAP

11/10

MLA LAD	4	Providing & fixing of Iron Gates for Nehru Enclave in AC-58 Laxmi Nagar Assembly Constituency. MLA LAD FUND		9.64	06.8.19		M/s K. R. Enterprises	7.21	23.09.19	22.12.19	90%	3.57	Notice under clause 3 of the agreement issued on dated 17.10.2023
MLA LAD	5	Providing and fixing of Iron gates in South Ganesh Nagar, Dhiraj Block/South Ganesh Naagr in AC-58 Laxmi Nagar Assembly Constituency.		21.67	3.10.22		M/s Raj Construction	18.37	29.3.23	26.7.23	80%	0.00	work stopped due to imposition of GRAP
MLA LAD	6	Providing and fixing of Victorian Garden Benches & RCC Bench at different locations in Laxmi Nagar Assembly Constituency (AC-58)		18.25	10.10.23		-	-	-	-	-	0.00	Estimate prepration in progress.
MLA LAD	7	Providing and fixing at Victorian benches and RCC bench at different locations in Laxmi Nagar Assembly Constituency (AC-58)		18.25	10.10.23		-	-	-	-	-		

M. M. M. M.